North Ridge Highway Intersection Upgrade

Traffic–pavement design-basis reconciliation

1. Coordination record and revision boundary

Prepared as a fictional interdisciplinary review record after NRH-TIA-001 Rev 1 and NRH-PV-001 Rev 0. Status: open for response. This record identifies differences; it does not supersede either design memorandum or select the pavement section.

Traffic lead must identify the accepted count source and classification; pavement lead must confirm design period, vehicle equivalency, directional split and design-lane allocation. Forecast method differences require an explicit rationale.

Project	Issue information
NRH-26104	2026-09-23
North Ridge Industrial Lands Partnership	Issued for review
Prepared / checked	JL / AK

North Ridge Highway Intersection Upgrade

Traffic–pavement design-basis reconciliation

2. Input comparison

Parameter	TIA Rev 1	Pavement Rev 0
Base year	2026	2026
AADT / vehicles per day	7,800	7,200
Heavy vehicles / trucks	14% heavy vehicles	10% trucks
Growth / annual linear	2.0%	1.0%
Derived base heavy count	1,092 per day	720 per day
Design classification	Heavy-vehicle definition unconfirmed	Truck equivalency unconfirmed

The heavy vehicle count difference is 372 vehicles/day (1,092 minus 720).

The TIA basis is 1,092 vehicles/day and the pavement draft basis is 720 vehicles/day. Relative to the pavement draft count, 372 / 720 = 51.7% when rounded to one decimal. The differing class definitions prevent treating this ratio as a verified loading increase.

North Ridge Highway Intersection Upgrade

Traffic–pavement design-basis reconciliation

3. Forecast horizon and design period

Opening is 2027. The ten-year traffic horizon is 2037 and the twenty-year horizon is 2047. NRH-TIA-001 contains 2027 and 2037 combined demand only; the 2047 combined traffic/capacity assessment remains outstanding.

A 20-year cumulative pavement screen for years 2027 through 2046 contains 20 annual terms. It is a different quantity from the traffic condition at the 2047 horizon. The existing truck-pass screens are 2,903,940 versus 4,822,818 directional passes at a 50% split; neither is design-lane ESALs.

North Ridge Highway Intersection Upgrade

Traffic–pavement design-basis reconciliation

4. Closeout evidence and decisions

Action	Required deliverable	Status
IC-01 count basis	Common accepted AADT, year and classification	Open
IC-02 traffic horizon	2047 combined demand and accepted capacity model	Open
IC-03 axle loading	Truck classes, equivalency factors and lane distribution	Open
IC-04 pavement option	Verified subgrade/drainage and method-based section check	Open

The trial 110 mm asphalt / 250 mm granular-base section remains unverified. A revised traffic count alone cannot approve that thickness. Record source revisions and reviewer sign-off before changing the drawing schedule or IFC pavement properties.