Parkview Exchange Redevelopment

RFI 004 — East corridor geometry and release decisions

1. Request and responsibility

To: owner representative and civil lead. From: design coordination. Subject: coordinated response for S1, ST1 and X1 before the next submission. Response requested by 16 October 2026. Status: open; no response accepted. This is an authored example correspondence record.

The owner prefers reduced excavation. That preference does not authorize a shallower installation, altered slope, relocation, or exception. C101/C102, C201/C202 and PX-DM-001 must be revised as a coordinated package.

Project	Issue information
PX-26017	2026-10-08
Parkview Exchange Developments Ltd.	Issued for review
Prepared / checked	JL / AK

Parkview Exchange Redevelopment

RFI 004 — East corridor geometry and release decisions

2. S1 profile sensitivity

S1 length is 43.0 m. At the current 0.30% grade the fall is 0.129 m. At a 1.00% review slope the fall would be 0.430 m, an additional 0.301 m. These are geometric sensitivities, not a selected redesign.

S1 option A has a downstream invert of 668.050 m. Option A fixes upstream invert at 668.480 m, length 43.0 m and slope 1.00%. S1 option B has an upstream invert of 668.781 m: downstream invert fixed at 668.351 m, length 43.0 m and slope 1.00%. Neither option establishes a feasible connection; verify the receiving maintenance hole and all cover constraints.

Parkview Exchange Redevelopment

RFI 004 — East corridor geometry and release decisions

3. Response matrix

Decision	Evidence required	Current disposition
Retain shallow ST1	Qualified insulation detail and accepted cover basis	No detail submitted
Change S1 profile	Confirmed flow band, tie-in survey and revised long section	Option study only
Resolve X1	Verified outside surfaces and coordinated crossing detail	Exposure outstanding
Freeze submission	Updated drawings, memo and IFC register agree	Release on hold

ST1 terminal slope and ST1 cover are separate checks. Resolving cover with insulation does not resolve the terminal slope. Changing the IFC property alone does not revise the issued drawing package.

Parkview Exchange Redevelopment

RFI 004 — East corridor geometry and release decisions

4. Document control and response boundary

Current review baseline: C101/C102 dated 2 October 2026, C201/C202 dated 2 October 2026 and PX-DM-001 dated 3 October 2026. This RFI supplements those records; it does not supersede their geometry.

Required closeout: dated response, selected option, revised calculation, affected sheet revisions and checker disposition. No construction release, municipal approval, budget commitment or contractor instruction is represented.